GL/MBPG WEEKLY REFORT - PERIOD ENDING 06 SEFTEMBER 1983

I. PROGRESS REFORTS ON TASKS ASSIGNED BY THE BCI/BBCI:

No tasks. (U)

II. ITEMS OF EVENTS OF MAJOR INTEREST THAT HAVE OCCURRED BURING THE PRECEDING WEEK:

New Boilding Planning. A neeting was held with Federal Highway refresentatives on 6 September. While the neeting covered all aspects of the Road and transfortation issues facing the figency, the significant revelation was that infrovenent of the Parkhay acceleration lane is now estimated at \$700,000. The initial estimate of last year was \$150,000. (8)

III. SIGNIFICANT EVENTS ANTICIPATED BURING THE CONING WEEK:

New Building Planking. The Second Neeting of the CIR TRAFFIC RDVISORY CONNITTEE IS FLANKED FOR 15 SEFTEMBER 1983. THE FRINARY FURFUSE OF THE NEETING IS TO REVIEW THE VIRGINIA DEFARTMENT OF HIGHWAYS AND TRANSFORTATION CONSULTANT'S FINAL SCOPE OF WORK. (U)

STAT

CHIEF, MEN BUILDING PROJECT OFFICE, CL

Distribution:

1 - D/L

1 - CZP&PSZCL